BILL NO. S-85-01-12

SPECIAL ORDINANCE NO. S- 10-85

AN ORDINANCE approving Change Order No. 1, Contract #84-XP-1, Division C, Ludwig Road Water Main, with All Star Construction & Excavating, Inc., in connection with the Board of Public Works and Safety.

NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA:

SECTION 1. That Change Order No. 1, Contract #84-XP-1, Division C, Ludwig Road Water Main, with All Star Construction, Inc., in connection with the Board of Public Works and Safety, for:

> Change Order #1, Contract #84-XP-1, Division C, Ludwig Road Water Main, is necessary to equate contract amount for work actually performed and materials actually installed. Water main location was moved into road area resulting in the use of additional stone area replacement. This move was necessary due to the unknown location of drainage pipes;

involving a net increase of Seven Thousand Eight Hundred Forty-Eight and 94/100 Dollars ($7,848.94), all as more particularly set forth in the specifications, and which is on file with the Office of the Board of Public Works and Safety, and is by reference incorporated herein, made a part hereof and is hereby in all things ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full force and effect from and after its passage and any and all necessary approval by the Mayor.

Thomas C. Henry
Councilmember

APPROVED AS TO FORM
AND LEGALITY

Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Henry, seconded by Redd, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on _____, the _____ day of _____, 19____, at _____ o'clock ____.M.,E.S.

DATE: 1-8-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Henry, seconded by Schmidt, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT	TO-WIT:
TOTAL VOTES	8			1	
BRADBURY	✓				
BURNS	✓				
EISBART	✓				
GiaQUINTA	✓				
HENRY	✓				
REDD	✓				
SCHMIDT	✓				
STIER				✓	
TALARICO	✓				

DATE: 1-22-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (~~ANNEXATION~~) (APPROPRIATION) (GENERAL) (SPECIAL) (~~ZONING MAP~~) ORDINANCE (~~RESOLUTION~~) NO. S-10-85 on the 22nd day of January, 19 85,

ATTEST:

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

(SEAL)

Mark E. GiaQuinta
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 23rd day of January, 19 85, at the hour of 11:30 o'clock A.M.,E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 23rd day of January, 19 85, at the hour of 3:00 o'clock P.M.,E.S.T.

Win Moses Jr.
WIN MOSES, JR., MAYOR

CHANGE ORDER

EDA #06-01-01959

Change Order No. 1 (FINAL)
Project No. 84-XP-1 - DIVISION C
Name of Project LUDWIG ROAD WATER MAIN

Resolution No. ---
Board Order No. 77-83
Date DECEMBER 3, 1984

To: ALL STAR CONSTRUCTION & EXCAVATING, INC.
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change Description	Unit Price	Change in Contract Price Decrease	Increase
3	2 LF	12" D.I. PIPE	15.95	31.90	---
38	0 LF	ASPHALT DRIVE RESTORATION	10.00	250.00	---
40	2,739 LF	STONE AREA RESTORATION	3.71	---	10,161.69
43	4,513 LF	GRASS AREA RESTORATION	.45	2,030.85	---

	Total Decrease	$2,312.75	---
	Total Increase	---	$10,161.69
Net ~~(Decrease)~~ (Increase)	Contract Price	---	$7,848.94

The sum of $ 7,848.94 is hereby (added to) ~~(deducted from)~~ the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	$ 96,841.77
Current Contract Price Adjusted by Previous Change Order	$ 96,841.77
New Contract Price Including This Change Order	$104,690.71

The time provided for completion in the contract for this project is (unchanged) ~~(increased)~~ ~~(decreased)~~ by -0- calendar days due to this Change Order. The date for completion of all work shall be SAME. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Terry L. Atherton (Chief Water Engineer) Date 12-4-84
Terry L. Atherton, P. E.

Accepted by: Edward Fox (Contractor) Date 12/6/84

Approved by: _____ (Director of Water Resources) Date _____

Approved by: David Friel (Chm. Bd. of Works) Date 12-12-84

Laurence D. Conklin (Member Bd. of Works) Date 12-12-84

_____ (Member Bd. of Works)

Attested by: Helen D. Hackenwell (Clerk) Date 12-12-84

Change Order No. 1 (FINAL)

Resolution No. ---

Board Order No. 77-83

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: TO EQUATE CONTRACT AMOUNT FOR WORK ACTUALLY PERFORMED AND MATERIALS ACTUALLY INSTALLED.

WATER MAIN LOCATION WAS MOVED INTO ROAD AREA RESULTING IN THE USE OF ADDITIONAL STONE AREA REPLACEMENT. THIS MOVE WAS NECESSARY DUE TO THE UNKNOWN LOCATION OF DRAINAGE PIPES.

2. Will proposed change alter size of the project? Yes_____ No X

If yes, explain

3. Affect on operation and maintenance cost of this project:

NONE

Gary F. Reinke, Water Engineer

BILL NO. S-85-01-12

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS REFERRED AN (ORDINANCE) (~~RESOLUTION~~) approving Change Order No. 1, Contract #84-XP-1, Division C, Ludwig Road Water Main, with All Star Construction & Excavating, Inc., in connection with the Board of Public Works and Safety

HAVE HAD SAID (ORDINANCE) (~~RESOLUTION~~) UNDER CONSIDERATION AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE) (~~RESOLUTION~~) Do Pass

YES		NO
	THOMAS C. HENRY CHAIRMAN	
Janet G. Bradbury	JANET G. BRADBURY VICE CHAIRWOMAN	
	DONALD J. SCHMIDT	
	JAMES S. STIER	
	CHARLES B. REDD	

CONCURRED IN 1-22-85

SANDRA E. KENNEDY
CITY CLERK

6806 Admn. Appr.

TITLE OF ORDINANCE Change Order #1, Contract 84-XP-1, Div. C, Ludwig Rd. Water Main

DEPARTMENT REQUESTING ORDINANCE Board of Public Works & Safety 85-01-12

SYNOPSIS OF ORDINANCE Change Order #1, Contract 84-XP-1, Div. C, Ludwig Rd. Water Main.

is necessary to equate contract amount for work actually performed and materials actually installed. Water main location was moved into road area resulting in the use of additional stone area replacement. This move was necessary due to the unknown location of drainage pipes. All Star Construction & Excavating, Inc. is the contractor.

EFFECT OF PASSAGE To facilitate completion of this project.

EFFECT OF NON-PASSAGE

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Increase $7,848.94

ASSIGNED TO COMMITTEE